

Client:	Nexus Creative Agency	Ticket Number:	TK-2026-4021
Service Date:	July 25, 2026	Lead Specialist:	Alex Rivera

Work Executed Summary

Resolved reported network latency and firewall connectivity issues affecting the main design workstation subnet. Upgraded firewall firmware and re-configured VLAN routing parameters.

Detailed Action Items

TIME SPENT	TASK EXECUTED	RESULT / STATUS
1.0 Hr	Network diagnostic analysis and packet loss trace	Issue Identified
1.5 Hrs	Cisco Firewall OS update to v9.16(4) & security patch	Successfully Installed
1.0 Hr	Re-configured Subnet VLAN 20 priority routing rules	Optimized
0.5 Hr	End-to-end throughput testing on target workstations	Passed (1 Gbps)

Final System Status

All workstations are fully operational. Latency reduced from 140ms to under 4ms. No further network bottlenecks detected.

SERVICE SPECIALIST SIGNATURE

CLIENT SIGN-OFF SIGNATURE