

Customer Name:	Highland Tech Office Park	Date:	July 25, 2026
Equipment Model:	Trane Roof Package Unit 15-Ton	Technician:	Marcus Vance

PASS	FAIL	INSPECTION TASK / CHECK ITEM	STATUS / READING NOTES
☐	☐	Inspect and replace air filters	Replaced 4x MERV 13 pleated filters
☐	☐	Check fan belt tension and alignment	Tension within spec; no wear visible
☐	☐	Inspect electrical contacts and wiring connections	Cleaned contactor points; tightened lugs
☐	☐	Check refrigerant pressures (Suction / Liquid)	Suction: 125 PSI / Liquid: 310 PSI
☐	☐	Flush condensate drain line and clear pan	Cleared algae buildup; added drain tablets
☐	☐	Test thermostat operation & calibration	Calibrated within 0.5 deg F
☐	☐	Inspect condenser coils and power wash	Coils washed with biodegradable solvent

Technician Notes & Recommendations

Unit is running efficiently following coil cleaning and filter replacement. Recommend replacing the primary blower motor capacitor during the next scheduled fall maintenance visit.

TECHNICIAN SIGNATURE

CUSTOMER REPRESENTATIVE SIGNATURE